



RIVERLINK BUILDING WORKS WELL ADVANCED

Recent works completed on the Riverlink Building include structural steel work, internal brick walls, external facing brick walls and the riverside porphyry stone surface, bluestone edging and street furniture.

Works scheduled for November and December includes:

- Completion of Riverlink Building roofing elements
- Installation of timber ceilings and glazing
- Internal building fitout
- Installation of public art and porphyry stone in the public domain space
- Completion of Riverlink Building public amenities and audio visual room
- Installation of café kitchen equipment
- Commissioning of services including communications, gas, water and electricity
- Completion of lighting and public domain furniture.



View from High Street side

Subject to wet weather delays, Graph Building, the construction contractor, is aiming to complete construction work on site by the end of December 2017, and hand over the building to Council in January 2018.

WORKS ON BOURKE STREET LINK AND RIVERSIDE WALK IN PROGRESS

Riverside Walk construction works are being undertaken by Graph Building in two stages (eastern and western). Construction work on the western stage is near complete and the Bourke Street Link is in progress. Construction of the eastern stage concrete base for stone pavement is in progress.

Works scheduled for November and December includes:

- Construction of the porphyry stone surface and bluestone edging on the eastern stage
- Reconstruction of a small section of the eastern end riverbank retaining wall
- Installation of street furniture and lighting
- Construction of fencing and stainless steel balustrading incorporating lighting
- Reinstatement of the levee bank and turfing.

It is anticipated that all construction works will be completed in January 2018.

WORKS ON HIGH STREET (EAST AND WEST) NEARING COMPLETION

Included as part of the works on The Levee Development Component Two are upgrades to High Street (East) from Bourke Street to Preschool Lane and High Street (West) from Elgin Street to Church Street. Contract construction work by KCE Pty Ltd is expected to be completed by late November 2017.

The upgrade works includes drainage modifications, replacement of footpaths with concrete, replacement of kerb (some in bluestone) and gutters, and asphalt resurfacing of the road pavement.

CONSTRUCTION CONTACT

John Johnston - Works and Contracts Project Manager

john.johnston@maitland.nsw.gov.au | 4939 1059